


SOIL EROSION AND SEDIMENT CONTROL

- 1) THE CONTRACTOR SHALL CONSTRUCT OR INSTALL ALL SOIL AND SEDIMENT CONTROL MEASURES WHERE APPLICABLE IN ACCORDANCE WITH THE STANDARD RECOMMENDED BY "MANAGING URBAN STORMWATER SOILS AND CONSTRUCTION", 4th EDITION, LANDCOM, MARCH 2004.
- 2) THE CONTRACTOR SHALL REGULARLY, AND AFTER EACH RAINFALL EVENT, INSPECT AND MAINTAIN ALL SEDIMENT AND EROSION CONTROL DEVICES. ACCUMULATED SEDIMENT SHALL BE REMOVED FROM SUCH DEVICES BEFORE 50% OF THE CAPACITY IS USED. ALL ACCUMULATED SEDIMENT SHALL BE RE-SPREAD OR REMOVED IN ACCORDANCE WITH THE SUPERINTENDENTS INSTRUCTIONS. THE DEVICES SHALL BE MAINTAINED BY THE CONTRACTOR UNTIL SUCH TIME AS THE DISTURBED AREAS HAVE BEEN REHABILITATED TO A CONDITION SATISFACTORY TO THE SUPERINTENDENT.
- 3) THE CONTRACTORS RESPONSIBILITY IS TO ENSURE ALL SOIL AND EROSION CONTROL DEVICES ARE MAINTAINED TO PROTECT ALL DISTURBED AREAS.
- 4) EXPOSED SURFACES WHICH ARE NOT UNDERGOING FURTHER WORKS WITHIN 20 WORKING DAYS SHALL BE TOPSOILED AND SEEDED OR OTHERWISE STABILISED.
- 5) THE SEDIMENT AND EROSION CONTROL MEASURES ASSOCIATED WITH ANY SECTION OF WORKS SHALL BE INSTALLED PRIOR TO THOSE WORKS COMMENCING.
- 6) THE SEDIMENT AND EROSION CONTROL MEASURES SHOWN ON THIS PLAN ARE SUBJECT TO REVIEW UPON ALTERATION OF WORKS, BUT MUST BE REVIEWED AND APPROVED BY THE SUPERVISING CONSULTANT PRIOR TO THOSE ALTERATIONS.
- 7) AREAS OF DISTURBANCE SHALL BE MINIMISED WHENEVER POSSIBLE.
- 8) SEDIMENT FENCES CROSSING THE WORKS SHALL BE REINSTATED AT THE END OF ANY DAY IN WHICH THEY ARE TO BE PARTLY REMOVED OR BROKEN FOR ACCESS.
- 9) THE CONTRACTOR IS TO MAINTAIN RECORDS OF WEEKLY SEDIMENT AND EROSION CONTROL INSPECTIONS MAINTENANCE AND MAY BE REQUESTED AT ANY TIME BY THE SUPERINTENDENT TO PRESENT THESE RECORDS.
- 10) INSTALL TEMPORARY SEDIMENT BARRIERS TO INTLET PITS UNTIL SURROUNDING AREAS ARE PAVED AND/OR TURFED.




7037
DP 1068593



LEGEND

— —	SEDIMENT FENCING
—	NS CONTOURS - 0.2m INTERVALS (SURVEY BY OTHERS)
- / - / -	EXISTING FENCELINE
- G -	EXISTING GAS



(A) PIPELINE EASEMENT 20 WIDE VIDE (DP 499015)

WARNING
THE CONTOUR DETAIL SURVEY HAS BEEN PROVIDED BY ANOTHER PARTY AND SET CONSULTANTS ARE NOT RESPONSIBLE FOR ANY ERRORS OR DISCREPANCY AS A RESULT OF AN ERROR OR OMISSION FROM THE DETAIL & CONTOUR SURVEY.

LAYOUT PLAN
SCALE 1:1000 @ A1
1:2000 @ A3

Liability limited by a scheme approved under Professional Standards Legislation

SCALE AS SHOWN	WARNING NOTE: THE INFORMATION SHOWN ON THIS PLAN (OR THE DATA TRANSMITTED HERewith) IS CORRECT AS AT 3 FEB 2023 AND HAS BEEN PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF MOLNAR. THESE WARNING NOTES MUST NOT BE REMOVED FROM THIS ELECTRONIC FILE IF THESE NOTES ARE REMOVED SET CONSULTANTS PTY LTD IS RELIEVED OF ALL RESPONSIBILITY AND LIABILITY RELATING TO ANY SUBSEQUENT USE OF THE INFORMATION CONTAINED WITHIN THIS FILE. THIS ELECTRONIC FILE SHALL NOT BE TRANSMITTED TO ANY THIRD PARTY WITHOUT THE EXPRESS PERMISSION OF SET CONSULTANTS PTY LTD.	SURVEY BY OTHERS	AMENDMENTS	BY	DATE			SET CONSULTANTS PTY LTD 51 Graham Street Nowra PO Box 495 Nowra NSW 2541 p 02 4421 4500 Kiama 02 4233 2006 mail@setconsultants.com.au www.setconsultants.com.au ABN 54 682 364 037	SEDIMENT & EROSION CONTROL PLAN FOR PROPOSED SOLAR FARM LOT 77 DP1284982 23 DROVER PLACE, NARRANDERA FOR: MOLNAR	A1 SHEET 1 OF 1 SHEETS REF. No. S022984
		DESIGN AR	A - ORIGINAL ISSUE	SET	3 FEB 2023					
DATUM AHD		DRAWN MN								
		CHECKED AR								
		APPROVED								